## RFI Questions Bid # 125-20 Costa Mesa High School Roof

- 1. Will there be a drawing sent out indicating where the new gutters/ down spouts will be installed?
  - Existing gutters shall be demolished per keynote 02.13 on sheet A-100. New gutters shall be installed as indicated at detail 2/A-300 on sheet A-101.
- 2. Specification: In the Preparation for Roofing 3.2 "Roof Tear Off" C. States we are removing gutters and down spouts. Are we replacing with new? removing and reattaching the old ones? Or leaving in place?
  - See keynote 02.13 on sheet A-100 indicating to protect downspouts. See answer to previous question for information on demolition and replacement of existing gutters.